Document Findings

Source document: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf
Analysis ID: analysis-55e254c8-2d1b-4509-92f2-07ea1b78608f
Status: completed
Analyzed: 2026-08-18T20:04:29.536Z
Model: gpt-5.6-terra

1. Overview

Title: FIRE ALARM SYSTEM
Document type: Fire Alarm Planset
Discipline: Fire Alarm
Document number: FA1.00 / FA1.01
Revision: 1
Document date: 2026-04-01
Issuing organization: Firetrol Protection Systems, Inc.

Executive Summary

The document supports the existing Firewire project name, contract number, address, customer, project type, and new-ground-up-construction job type. It documents a new full fire alarm system for a two-level Frost Bank facility. A project-scope update is proposed because the current scope field is blank. Revision 1 references AHJ comments dated 2026-04-01 without showing their substance; this requires document coordination before release or installation.

2. Proposed Floorplans (1)

LEVEL 1 FIRE ALARM LAYOUT

Page: 2
Status: MISSING
Confidence: 99% confidence
Evidence: DOCUMENT_FACT

Sheet FA1.01 visibly contains a usable Level 1 fire alarm plan drawing.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 2 - Level 1 Fire Alarm Layout
Located symbols: 0

3. Proposed BOM Actions (6)

Fire Alarm Control Panel

Document equipment: EDGE-ML-G / EDGE-ML-G
Symbol: FACP

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Quantities: Schedule not found; drawing 1; proposed 1; placement target 1

Quantity status: DRAWING_ONLY

One FACP is shown on the Level 1 layout and identified on the riser; no equipment schedule quantity was located.

Catalog match: MATCHED; PART; EDGE-ML-G; vendor Edwards Security; 98% confidence

Match basis: Matched master part by exact master part number, part description.

Project BOM: ALREADY_ON_BOM; section DOCUMENT ANALYSIS; quantity 1

The exact matched catalog entity is already represented by a project BOM row.

Drawing source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 2 - Level 1 Fire Alarm Layout - Electrical Room 125

Remote Annunciator Panel

Document equipment: RLCD-C-2 / RLCD-C-2

Symbol: ANN

Evidence / confidence: DOCUMENT_FACT; 97% confidence

Quantities: Schedule not found; drawing 1; proposed 1; placement target 1

Quantity status: DRAWING_ONLY

One ANN is shown adjacent to the FACP area on the Level 1 layout; no equipment schedule quantity was located.

Catalog match: MATCHED; PART; RLCD-C-2; vendor Edwards Security; 98% confidence

Match basis: Matched master part by exact master part number, part description.

Project BOM: ALREADY_ON_BOM; section DOCUMENT ANALYSIS; quantity 1

The exact matched catalog entity is already represented by a project BOM row.

Drawing source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 2 - Level 1 Fire Alarm Layout - Electrical Room 125

Cellular/IP Dual Path Communicator

Document equipment: SLETEVI-CFB / SLETEVI-CFB

Symbol: CELL

Evidence / confidence: DOCUMENT_FACT; 97% confidence

Quantities: Schedule not found; drawing 1; proposed 1; placement target 1

Quantity status: DRAWING_ONLY

One CELL communicator is shown with the FACP on the Level 1 layout; no equipment schedule quantity was located.

Catalog match: NOT_FOUND; NONE; No item; vendor not identified; 43% confidence

Match basis: No sufficiently similar Firewire device or master part was found. Human catalog review is required.

Project BOM: NOT_EVALUATED; section not identified; quantity 0

An exact catalog device or part match is required before checking the project BOM.

Drawing source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 2 - Level 1 Fire Alarm Layout - Electrical Room 125

120VAC Surge Protection Module

Document equipment: E120V-GT / E120V-GT

Symbol: SS

Evidence / confidence: DOCUMENT_FACT; 96% confidence

Quantities: Schedule not found; drawing 1; proposed 1; placement target 1

Quantity status: DRAWING_ONLY

One SS 120 surge protection module is shown at the Level 1 FACP location; no equipment schedule quantity was located.

Catalog match: NOT_FOUND; NONE; No item; vendor not identified; 36% confidence

Match basis: No sufficiently similar Firewire device or master part was found. Human catalog review is required.

Project BOM: NOT_EVALUATED; section not identified; quantity 0

An exact catalog device or part match is required before checking the project BOM.

Drawing source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 2 - Level 1 Fire Alarm Layout - Electrical Room 125

Outdoor Wall Mount Horn Strobe

Document equipment: WGAVWF / WGAVWF

Symbol: WP

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Quantities: Schedule not found; drawing 1; proposed 1; placement target 1

Quantity status: DRAWING_ONLY

One WP 1P3-1 70 cd notification appliance is shown on the Level 1 layout; no equipment schedule quantity was located.

Catalog match: MATCHED; PART; WGAVWF; vendor Edwards Security; 98% confidence

Match basis: Matched master part by exact master part number.

Project BOM: ALREADY_ON_BOM; section DOCUMENT ANALYSIS; quantity 1

The exact matched catalog entity is already represented by a project BOM row.

Drawing source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 2 - Level 1 Fire Alarm Layout - Near Level 1 exterior entry / vestibule area

Ceiling Mount LED Horn Strobe

Document equipment: GCAVWF / GCAVWF

Symbol: Not identified

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Quantities: Schedule not found; drawing 35; proposed 35; placement target 35

Quantity status: DRAWING_ONLY

The layouts identify twenty indoor horn strobes on notification circuit group 1P1 and fifteen on group 1P2, totaling 35. No equipment schedule quantity was located.

Catalog match: MATCHED; PART; GCAVWF; vendor Edwards Security; 98% confidence

Match basis: Matched master part by exact master part number.

Project BOM: ALREADY_ON_BOM; section DOCUMENT ANALYSIS; quantity 35

The exact matched catalog entity is already represented by a project BOM row.

Drawing source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Alarm Layout - Page 2 - Level 1 Fire Alarm Layout / Level 2 Fire Alarm Layout - Notification appliances labeled 1P1-1 through 1P1-20 and 1P2-1 through 1P2-15

4. Proposed Project Actions (1)

Project Scope

Current: Empty

Proposed: Provide a new full fire alarm system.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

The scope-of-work statement explicitly describes the required system scope.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Scope of Work

5. Findings

Project and Customer Details (6)

Project: Frost Bank - Georgetown, 2208 Wolf Ranch Pkwy, Georgetown, TX 78628.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Title block

Contract number: 47-005408.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Title block

Contract with: Big State Electric, 2431 Forbes Drive, Austin, TX 78754.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Title block

The drawing identifies the work as New Ground Up Construction.

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Title block

Sheet FA1.00 is dated 2026-02-17; revision 1, AHJ Comments, is dated 2026-04-01.

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Title block / Revision block

The planset is marked permitted by Georgetown, Texas.

Evidence / confidence: DOCUMENT_FACT; 95% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Permit stamp

Inclusions (3)

Firetrol is to provide a new full fire alarm system in accordance with NFPA 72 and all applicable standards.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Scope of Work

The system includes a fire alarm control panel (EDGE-ML-G), remote annunciator (RLCD-C-2), cellular/IP dual-path

communicator (SLETEVI-CFB), document storage cabinet (MB3001), initiating devices, monitor/control modules, notification appliances, and associated fire alarm wiring shown on the layouts and riser.

Evidence / confidence: DOCUMENT_FACT; 96% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend / Fire Alarm Riser

Level 1 and Level 2 fire alarm layouts are included on sheet FA1.01.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 2 - Sheet FA1.01 - Level 1 Fire Alarm Layout / Level 2 Fire Alarm Layout

Exclusions (4)

Waterflow devices are by the sprinkler contractor.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - WF row

Tamper devices are by the sprinkler contractor.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - TS row

Duct smoke detectors are installed by the electrical or mechanical contractor; refer to specifications.

Evidence / confidence: DOCUMENT_FACT; 96% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - SIGA-SD row

Areas identified by the hatch legend as not in scope contain existing equipment unless otherwise noted.

Evidence / confidence: DOCUMENT_FACT; 95% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Hatch Legend

Customer Responsibilities (1)

The document storage cabinet location is to be verified by the owner.

Evidence / confidence: DOCUMENT_FACT; 97% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - DOC / MB3001 row

Other-Trade Responsibilities (3)

The electrical contractor is listed as the back-box supplier for the remote annunciator, initiating devices, modules, notification appliances, and surge protection module identified in the symbol legend.

Evidence / confidence: DOCUMENT_FACT; 96% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend

The electrical contractor or mechanical contractor is responsible for duct smoke detector installation, subject to the specifications.

Evidence / confidence: DOCUMENT_FACT; 96% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol

Legend - SIGA-SD row

The sprinkler contractor is responsible for waterflow and tamper devices.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - WF and TS rows

Specific Instructions (7)

Do not deviate from shown device locations without written direction from Firetrol.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 1

Provide dedicated 120VAC branch circuit(s) at the fire alarm control panel and booster panels. Disconnects must have red marking, be accessible only to authorized personnel, and be identified as FIRE ALARM CIRCUIT.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 2

Fire alarm circuits are to be free of grounds and shorts, and the appropriate end-of-line value is to be read per circuit at the FACP.

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Notes 3-4

Use NFPA 70 Article 760 for fire alarm wiring.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 5

All conduit and conduit stubs are to be 3/4 inch unless otherwise noted on the drawings.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 10

Duct detector sampling tubes must extend across the duct width, protrude through the opposite side, and have a removable plug at the sampling-tube end.

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 12

Concealed duct detectors require a permanent label on the ceiling below or floor above, showing device description and identification address.

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 13

Limitations (2)

The document states that plans appear to be in compliance; compliance with adopted codes and ordinances is to be inspected in the field regardless of information shown on the permitted drawings.

Evidence / confidence: DOCUMENT_FACT; 95% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Georgetown permit stamp

The revision block identifies AHJ Comments dated 2026-04-01 but does not describe the individual comment responses within this two-sheet planset.

Evidence / confidence: DOCUMENT_FACT; 95% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Revision block - Revision 1

Technical Requirements (5)

Where detectors are installed for signal initiation during construction, clean and verify listed sensitivity or replace the detectors before the final acceptance test.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 7

Where detectors are installed but not operational during construction, protect them from construction debris, dust, dirt, and damage per manufacturer recommendations; verify listed sensitivity or replace them before final acceptance testing.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 8

Auxiliary relays that initiate control of fire safety functions must be located within 3 feet of the controlled circuit or device.

Evidence / confidence: DOCUMENT_FACT; 98% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 9

Ceiling heights where ceiling-mounted devices are shown are 10 feet above finished floor or less unless otherwise noted.

Evidence / confidence: DOCUMENT_FACT; 97% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 11

Wiring legend: Type A is green FPLP 18 AWG, 2 conductor signaling-line circuit; Type B is red FPLP 14 AWG, 2 conductor notification appliance circuit; Type E is white FPLP 16 AWG, 4 conductor RS485/SBUS communications and power circuit.

Evidence / confidence: DOCUMENT_FACT; 99% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Wire Legend

Open Questions (3)

What specific AHJ comments or modifications are represented by Revision 1 dated 2026-04-01?

Evidence / confidence: UNRESOLVED_QUESTION; 98% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Revision block - Revision 1

Which party is responsible for furnishing, wiring, testing, and commissioning duct smoke detector components, since installation is assigned to electrical or mechanical contractor by reference to specifications not included here?

Evidence / confidence: UNRESOLVED_QUESTION; 95% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - SIGA-SD row

Where exactly is the owner-verified MB3001 document storage cabinet to be installed?

Evidence / confidence: UNRESOLVED_QUESTION; 94% confidence

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - DOC / MB3001 row

6. Codes and Standards (6)

2021 IFC - 2021

Status: DOCUMENT-STATED

Verification required: No

Listed in the Applicable Codes block as Fire.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Applicable Codes

2021 IBC - 2021

Status: DOCUMENT-STATED

Verification required: No

Listed in the Applicable Codes block as Building; the document also states that the project is designed in compliance with the 2021 International Building Code.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Applicable Codes

2021 IMC - 2021

Status: DOCUMENT-STATED

Verification required: No

Listed in the Applicable Codes block as Mechanical.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Applicable Codes

2020 NEC - 2020

Status: DOCUMENT-STATED

Verification required: No

Listed in the Applicable Codes block as Electrical.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Applicable Codes

NFPA 72 - 2019

Status: DOCUMENT-STATED

Verification required: No

Listed in the Applicable Codes block and referenced in the scope and general notes.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Applicable Codes / General Notes

NFPA 70 Article 760

Status: DOCUMENT-STATED

Verification required: No

Explicitly required for all fire alarm wiring by General Note 5.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Note 5

7. Risks (3)

Revision coordination - HIGH

Revision 1 is identified as AHJ Comments dated 2026-04-01, after the base drawing date of 2026-02-17, but the specific revisions are not described in the revision block.

Basis: The revision entry lacks a narrative or cloud/key identifying changed work.

Potential impact: Installation, procurement, or estimating may omit AHJ-directed changes if separate comment-response information or superseding documents exist.

Recommended action: Obtain and review the AHJ comment log, response letter, and any revised or supplemental sheets before release or field installation.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Revision block - Revision 1

Trade coordination - MEDIUM

Duct smoke detector installation is assigned to the electrical or mechanical contractor by reference to specifications, while waterflow and tamper devices are assigned to the sprinkler contractor.

Basis: Responsibilities are stated in the symbol legend but detailed specifications are not included in this document.

Potential impact: Gaps in installation, wiring, testing, access labeling, and commissioning responsibilities may occur.

Recommended action: Confirm responsibility boundaries, detector/accessory procurement, installation, and testing scope with electrical, mechanical, sprinkler, and fire-alarm parties.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - Symbol Legend - SIGA-SD, WF, and TS rows

Construction protection - MEDIUM

Smoke detectors installed during construction require cleaning and sensitivity verification or replacement before final acceptance; non-operational detectors require construction-damage protection.

Basis: General Notes 7 and 8.

Potential impact: Final acceptance delay or replacement labor/material exposure if devices are contaminated or damaged.

Recommended action: Establish a documented detector protection, cleaning, sensitivity verification, and replacement plan prior to final testing.

Source: 2026-114567-2208 Wolf Ranch Pkwy_R1 Planset - Fire Approved.pdf - Page 1 - General Notes - Notes 7-8